

ENSHORE IMS - PREVENTION BRIEF

Generated 17/08/2026, 13:21:37 Europe/London

Analysis reference: QA-PREVENTION-DETAIL-001

Scope

Offshore trenching and jetting campaigns including pre-mobilisation verification, survey positioning, launch and recovery, and in-field execution.

Management summary

Five management-ready cautions consolidate recurring trenching failures into practical controls for survey alignment, equipment readiness, deployment, operational hold points and offshore communication.

Records screened	Candidates analysed	Prioritised cautions	Strongest records cited
2,740	250	5	10

1

Verify critical trenching control 1 before operational release

High confidence - 2 cited lessons

What failed

Historic records show that assumptions were accepted without confirming the current configuration, approved reference or readiness evidence before work started.

Why it matters

Unverified inputs can cause rework, equipment damage, schedule delay and avoidable safety or contractual exposure during offshore execution.

Controls to consider

- Introduce a documented hold point with named responsibility and acceptance evidence.
- Verify drawings, certificates, survey references and equipment configuration before mobilisation.
- Record the go/no-go decision and brief the offshore team before the activity begins.

Supporting lessons: LL-00001, LL-00002

2

Verify critical trenching control 2 before operational release

High confidence - 2 cited lessons

What failed

Historic records show that assumptions were accepted without confirming the current configuration, approved reference or readiness evidence before work started.

Why it matters

Unverified inputs can cause rework, equipment damage, schedule delay and avoidable safety or contractual exposure during offshore execution.

Controls to consider

- Introduce a documented hold point with named responsibility and acceptance evidence.
- Verify drawings, certificates, survey references and equipment configuration before mobilisation.
- Record the go/no-go decision and brief the offshore team before the activity begins.

Supporting lessons: LL-00003, LL-00004

3

Verify critical trenching control 3 before operational release

High confidence - 2 cited lessons

What failed

Historic records show that assumptions were accepted without confirming the current configuration, approved reference or readiness evidence before work started.

Why it matters

Unverified inputs can cause rework, equipment damage, schedule delay and avoidable safety or contractual exposure during offshore execution.

Controls to consider

- Introduce a documented hold point with named responsibility and acceptance evidence.
- Verify drawings, certificates, survey references and equipment configuration before mobilisation.
- Record the go/no-go decision and brief the offshore team before the activity begins.

Supporting lessons: LL-00005, LL-00006

4**Verify critical trenching control 4 before operational release**

High confidence - 2 cited lessons

What failed

Historic records show that assumptions were accepted without confirming the current configuration, approved reference or readiness evidence before work started.

Why it matters

Unverified inputs can cause rework, equipment damage, schedule delay and avoidable safety or contractual exposure during offshore execution.

Controls to consider

- Introduce a documented hold point with named responsibility and acceptance evidence.
- Verify drawings, certificates, survey references and equipment configuration before mobilisation.
- Record the go/no-go decision and brief the offshore team before the activity begins.

Supporting lessons: LL-00007, LL-00008

5**Verify critical trenching control 5 before operational release**

High confidence - 2 cited lessons

What failed

Historic records show that assumptions were accepted without confirming the current configuration, approved reference or readiness evidence before work started.

Why it matters

Unverified inputs can cause rework, equipment damage, schedule delay and avoidable safety or contractual exposure during offshore execution.

Controls to consider

- Introduce a documented hold point with named responsibility and acceptance evidence.
- Verify drawings, certificates, survey references and equipment configuration before mobilisation.
- Record the go/no-go decision and brief the offshore team before the activity begins.

Supporting lessons: LL-00009, LL-00010

Relevant Lessons Appendix

Every historic lesson identified as relevant evidence for this prevention brief, including the strongest records cited in the prioritised cautions.

LL number	Title / project	Historic description and learning	Controls / recommended action
LL-00001	Trenching readiness and operational control 1 ENS25-001 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00002	Trenching readiness and operational control 2 ENS25-002 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00003	Trenching readiness and operational control 3 ENS25-003 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00004	Trenching readiness and operational control 4 ENS25-004 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00005	Trenching readiness and operational control 5 ENS25-005 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00006	Trenching readiness and operational control 6 ENS25-006 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00007	Trenching readiness and operational control 7 ENS25-007 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00008	Trenching readiness and operational control 8 ENS25-008 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.

LL number	Title / project	Historic description and learning	Controls / recommended action
LL-00009	Trenching readiness and operational control 9 ENS25-009 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00010	Trenching readiness and operational control 10 ENS25-010 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00011	Trenching readiness and operational control 11 ENS25-011 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00012	Trenching readiness and operational control 12 ENS25-012 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00013	Trenching readiness and operational control 13 ENS25-013 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.
LL-00014	Trenching readiness and operational control 14 ENS25-014 - Example Project	The activity started before the current survey reference, equipment configuration and offshore readiness evidence had been jointly verified. A formal cross-discipline hold point is required before operational release, with current references and acceptance evidence available offshore.	Assign an accountable owner, verify the readiness pack and record the signed go/no-go decision before mobilisation or task commencement.

Evidence limitations

- Historic wording varies between projects and some records do not contain a confirmed root cause.